



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL

August 26th, 2015

What's New?

Continued foundation work and exterior wall insulation is in the process of being installed. The geothermal bore field is beginning to make some progress, with twenty wells to be completed by the end of the week, and the pipe main trench to be building to be completed by the end of the week.

The Past Two Weeks

- Backfill
- Half of Areas C&D foundation completed

Coming Up in the Week Ahead

- Foundation work on Areas C&D
- Waterproofing of geothermal and elevator pits
- Continued Geothermal drilling
- Trenching main lines for Geothermal system
- Back parking lot and bus lines



The drilling is moving along, with 20 wells to be completed by the end of the week!



This large piece of equipment is an excavator, and is doing the backfill on the south side of the school.



Area C's forms are being installed



Did you know? For every 328 feet you go below the ground with geothermal wells, the temperature of the water increases by 5.4 degrees Fahrenheit.



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL



Westphal, Intermediate's electrical subcontractor, moved their trailer onsite this past week.



Exterior wall insulation installed on the foundation.



All of the concrete pads from the view of Area A. The foundation and exterior wall insulation is also pictured for section A.