



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL

Week ending October 9th, 2015

What's New?

The building foundations are complete. The geothermal bores were also completed, and we are finishing up the loop connections to the geothermal vault seen below. Irrigation for the lacrosse field was also completed this past week, and a crane was brought to site for steel erection starting on Monday. We also had the Groundbreaking Ceremony on Tuesday with over 600 kids from the Waunakee Community School District! Thank you to everyone who attended!

The Past Two Weeks

- Building foundations complete
- Geothermal bore completion
- Irrigation for the lacrosse field
- Groundbreaking Ceremony

Coming Up in the Week Ahead

- Geothermal system completion
- Building stone base and slab on grade
- Structural steel erection
- Precast plank decking



The Findorff crane has been brought to site to begin structural steel erection on Monday. The 100 ton crane is currently 250 feet tall!



The building foundations and underground rough-ins were completed and filled to grade, and will be ready for steel and slab-on-grade next week.



Most of the pipes are attached to the vault, and on the left is the supply and return line to the school building.



Did you know? The Eiffel Tower is 6 inches taller in the summer due to the steel structure expanding from the heat.

<http://bestpictureblog.com/20-interesting-facts-about-the-eiffel-tower/3/>



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL



The Bruce Company installing irrigation in the new lacrosse field location.



Each student was able to sign this steel beam during the Groundbreaking Ceremony, this will be installed in the new building.



Our groundbreaking event was a huge success! Pictured here are all of the 4th and 5th grade students who will be the first to attend the New Intermediate School.