



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL

Week ending December 4th, 2015

What's New?

A lot of progress has been made in the past two weeks, with studs making major progress and dens glass starting to make the building look enclosed from the outside. Studs in Area B will continue into next week and start in Area A right after. Interior masonry is also continuing into the next few weeks, along with joist and decking in A. The precast concrete wall panels in the gym have been set allowing the gym joist and deck to start next week.

The Past Two Weeks

- Precast panels and structural steel
- MEP rough-ins
- Exterior framing and sheathing
- Continued interior masonry in Areas B, C, & D
- Area A mechanical mezzanine slab poured

Coming Up in the Weeks Ahead

- Set mechanical equipment
- Continued steel stud wall framing and dens glass sheathing
- Joist and decking in Area A
- Continued MEP Rough-ins



The large gym joists arrived onsite this week.



Area B exterior studs with a layer of dens glass installed.



Much of the steel decking is done in B, providing some protection for the winter weather experienced onsite!



Did you know? The steel joists that will be going above the gym are over 5 feet in height! They will need to be connected horizontally to span the whole length of the gym.



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL



A Findorff carpenter installing studs in area B.



Some hollow metal frames were delivered last week and a couple have been installed in rooms with masonry walls.



Progress of the overall school with many studs in B completed and covered with sheathing. Check out real-time video on Waunakee Community School District's website under building progress.