



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: HERITAGE ELEMENTARY

JULY 15, 2016

What's New?

- Work is coming together nicely throughout the whole Heritage campus. A lot of coordination is taking place to be sure that every trade can access the areas they need at the times they need in order to start wrapping up construction!



It is pretty interesting to see how the amended soil is spread. It looks almost like they are using a giant snow blower!

The Past Week

- Exterior
 - Playground Equipment Installed
 - Mulch Delivered/Spread
 - Door Frames
 - Spread Amended Soil
- Interior
 - Started Hanging Drywall
 - Started Installing Flooring
 - Elevator Renovations Began
 - New Lockers Installed
 - Completed Interior Blocking



This is just one of the many new pieces of playground equipment that is being installed. They all look so fun!

Coming Up in the Week Ahead

- Exterior
 - Asphalt
 - Complete Landscaping
 - Finish Setting Door Frames
- Interior
 - Finish Hanging Drywall
 - Begin Taping Drywall
 - Start Painting
 - Continue Flooring



Brand new lockers have taken place of the old ones. The blue really brightens up the hallway!



Did you know? Taraflex Sport M, the new flooring that will be installed in the gym, absorbs between 34% - 46% of impacts. This will help keep the gym users safe in case they stumble. In addition, it also has up to a 96% ball bounce! That means the floor is safe and functional.



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: HERITAGE ELEMENTARY



New carpet has been installed in the library. It is amazing how much different it looks now!



Drywall is starting to be hung in room B105. You may notice that there is also plywood hung on the wall. This is for the TV's that will be installed!



Masons are hard at work laying the bricks for the wet wall in the remodeled bathroom.



The old Heritage Gym area looks completely different with the new walls for the storage room in place.