



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL

Week ending June 17th, 2016

What's New?

With just a little over a month to go before we hand this over to the District for furniture and move-in, the crew is working hard to get everything installed and finished. The concrete for the Social Stair was poured this week. We are dropping tile in area 2B. Next week we will be reviewing classrooms for completeness and quality. Epoxy floor in the kitchen has been applied and the gymnasium floor is ready for staining and sealing. Playground equipment installation will start next week.

The Past Two Weeks

- Landscaping and Final Seeding
- Social Stair Installation
- Ceiling tile area 2B
- Epoxy Flooring in Kitchen
- Overhead door install
- 1B Doors & Hardware
- Trim Electrical Devices

• Coming Up in the Weeks Ahead

- 2B Pre-Punch Walkthrough
- Site Concrete
- Landscaping and Final Seeding
- Install Playground Equipment
- Kitchen Equipment & Tables
- Ceiling tile – 2A, Corridors & Library
- Wood Floor Curing
- Doors & Hardware install – C & D
- Flooring ongoing



With ceiling tile in place, this classroom in area 2B is almost complete!



The vestibule in the cafeteria is ready for interior glass.



Kitchen equipment & tables are being installed by Streich Equipment.



Did you know? A study showed that students who attended classes in buildings illuminated primarily by natural lighting scored 26% higher on standardized tests than students in buildings that relied mainly on artificial light. This is because natural light has a shorter wavelength than artificial light. The shorter wavelength of natural light helps the body suppress the natural hormone melatonin and stimulate the natural hormone serotonin. The combination leads to greater alertness.



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL

Before the concrete was poured for the Social Stair, big blocks of foam were installed underneath the steel framing. Concrete was then poured on top of these foam blocks to form the benches and stairs.

(Findorff Carpenter Foreman George Werla pictured above, he will be retiring after the project is complete)



Foam blocks



Sectional doors were installed in the receiving area on Wednesday this week (right).

Austad & Son Inc., our ceiling contractor, is working hard to install acoustical ceiling grid for the high ceilings of school's main commons corridor (left).



The west elevation of main entrance is pictured left. The sidewalk from the parking lot to this main entrance will be poured next week.