



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: HERITAGE ELEMENTARY

JULY 1, 2016

What's New?

- Construction is progressing well in many different areas! Outside the roofers are hard at work, accompanied by landscapers, excavators and concrete workers. Inside the building, Metal stud framing and Hollow Metal door frames are being installed, showing exactly how the old space will be renovated. In addition plumbers, electricians, and HVAC workers are all working hard to get their rough-ins installed.



Tradesmen are hard at work getting all the Mechanical, Electrical and Plumbing Rough-ins installed.

The Past Week

- Roof
 - Finished Upper
 - Continued Work on Lower
- Started Metal Stud Framing
- Began Masonry Work
- Retaining Wall is in Progress
- Prepared Rooms for Structural Steel
- Brought Playground Area Up to Grade
- Completed In-Floor MEP Rough-Ins



Metal stud framing is coming along nicely. Here is a sneak peek at the new resource rooms on the lower level.

Coming Up in the Week Ahead

- Locker Installation
- Exterior Aluminum Doors Installation
- Continue Masonry Work
- Playground Equipment Installation
- Begin Work on Sprinkler System
- Flooring Installation



The new retaining wall is off to a great start!



Did you know? The acoustical wall panels that will be used in the gym for this project are manufactured by Tectum. These specific panels have wood shavings in them that come exclusively from the Wisconsin Aspen. The Wisconsin Aspen is used because it is a self-propagating tree. This means that when the tree is cut, a new one will begin to grow from the existing root structure!



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: HERITAGE ELEMENTARY



Framing for the open space above the display cases is in progress. It will incorporate the display cases into the hallway really nicely.



A large saw, similar to that of a Circular Saw, is being used to cut block in order to make the opening for a new doorway.



Steel workers are preparing a classroom so that it is strong enough to support a new therapy swing!



Now that the old carpet is removed, workers are beginning to prepare the concrete for the brand new carpet.