



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL

Week ending July 17, 2015

What's New?

With the fence put up last week, the site is officially enclosed for the new building to be erected in the coming weeks. Temporary power installation began, and will continue into the next couple weeks. Rock will be brought onsite to make a long-term road and parking lot by the new building location.

The Past Two Weeks

- Mass grading and site utility installations
- Site fence erected
- Rebar for foundations delivered
- Building being filled to grade and prepped for footing installation

Coming Up in the Week Ahead

- Foundation work – Area B
- Site utilities ongoing
- Continue installing power
- Parking lot and main road to site



Site utility materials waiting for installation.



Foundation materials were moved to the new building location. Footings and foundations will begin next week.



Did you know? When this project is complete, we will have moved more than 70,000 cubic yards of soil. We have already moved the majority of the topsoil and structural fill to raise portions of the building up to 8 feet.



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL



Storm structures were delivered to the site for install



Progress of new building location, along with delivered materials.



Our mechanical contractor, NAMI, has a trailer onsite now!