



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: PRAIRIE ELEMENTARY

Week ending July 3, 2015

What's New?

Renovations continue on the existing school with electrical work and gym floor abatement. The several days of good weather allowed for the shingle roof on the addition to reach completion. Hollow metal door frames have arrived and are set for install next week, with drywall to follow.

The Past Week

- Roof Shingles completed
- Flat roof insulation and roofing
- More demo in the existing school

Coming Up in the Week Ahead

- Addition becomes watertight
- Door frames and drywall
- Sanitary sewer/water line installation



Visqueen is put where the windows will go so drywall can begin next week.



Hollow metal frames to be installed just before the drywall.



One of the new breakout areas, ready for drywall!



Did you know? A sheet of drywall weighs about 70 lbs. There will be over 150 sheets installed in the new addition, meaning there will be over 10,500 pounds on the walls!



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: PRAIRIE ELEMENTARY



Overall view of the addition with completed shingles, and the early stages of waterproofing completed.



Some of the electrical work taking place in the existing school



The gym floor was removed, and the area is being prepped for the new floor installation.