



# EXECUTIVE SUMMARY REPORT

## WAUNAKEE SCHOOLS: PRAIRIE ELEMENTARY

Week ending June 19, 2015

### What's New?

School is out for summer! We have moved into the existing building to start renovations on the existing school. The addition making great progress, the masonry veneer for the new addition is completed. Steel joists and decking arrived early this week and were installed. The classroom section roof is now water-tight, allowing drywall to start next week.

### The Past Week

- Exterior brick completed
- Exterior sheathing of the mechanical penthouse complete
- Watertight roof in new classroom area
- Demolition in the existing school for renovations

### Coming Up in the Week Ahead

- Continue MEP Rough-ins in addition and in the existing school
- Flat roof insulation and roofing
- Drywall
- Continue demolition in existing school



*Some of the HVAC ductwork before it was installed.*



*The flat roof is finished in the new addition breakout area. Also pictured is the windows prepped to be watertight.*



*Electrical subcontractor installing conduit.*



**Did you know?** A 2x4's dimensions are not 2 inches by 4 inches, they are only 1 ½" by 3 ½"!



# EXECUTIVE SUMMARY REPORT

## WAUNAKEE SCHOOLS: PRAIRIE ELEMENTARY



*The exterior brick is done and it looks great!*



*Temp lighting for the construction workers before the permanent lighting is installed.*



*A few door frames have gone in where there will be storage and access to the mechanical mezzanine.*