



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL

Week ending July 3, 2015

What's New?

The roadway to the new building location is taking shape and will provide a smooth pathway for the numerous material deliveries! Utility connections continue to take place with more to come in the upcoming weeks. The site fence is scheduled to be erected next week along with temporary power.

The Past Two Weeks

- Access to new building location
- Utilities are progressing
- Building site being lifted
- Trailer tied down

Coming Up in the Week Ahead

- Continued Mass Grading
- Site fencing
- Temporary power installed
- Foundation



The trailer requires these large weights to prevent tipping from strong winds



Panoramic image of the entire site including the building location on the left side, with the Findorff trailer on the right side



Did you know? This Intermediate School is going to be completely built for students to begin attending in Fall 2016. That is a whole building being constructed in just over a year!



EXECUTIVE SUMMARY REPORT

WAUNAKEE SCHOOLS: NEW INTERMEDIATE SCHOOL



Monona Plumbing and Fire Protection's trailer onsite



Materials needed for foundation work are beginning to arrive



Equipment moving dirt to level the building pad and get ready for foundation work